

CHARLES F. ZWEIFEL & CO., INC.
ELECTRICAL CONSTRUCTION
148 EAST 40TH STREET
NEW YORK 16, N. Y.
LEXINGTON 2-1380

June 19, 1964

George A. Fuller Co.
Illinois Pavilion
New York World's Fair

Attn: Mr. George Dick

Re: Illinois Pavilion
W.E. Disney Works
Job #1395

Gentlemen:

The attached invoices in the total amount of \$37,634.20 are the complete and final billing on the WED work.

Trusting the above meets with your approval, we remain,

Very truly yours,


CHARLES F. ZWEIFEL & CO., INC.

Charles F. Zweifel, Jr.
Charles F. Zweifel, Jr.
CZ

CC: Memo's
enc.

OK
[Signature]

COPY



WED ENTERPRISES, INC.
 800 SONORA AVENUE • GLENDALE 1 • CALIFORNIA • CH 5-8951
 97-45 QUEENS BLVD. • FOREST HILLS 74 • NEW YORK • IL 9-1300



September 16, 1964

RECEIVED SEP 23 1964

Mr. James A. Cassin,
 Executive Director
 Illinois Pavilion
 New York World's Fair
 Flushing New York 11380

Dear Jim:

Pursuant to our conversation, I am enclosing for your review detail on the following charges billed to WED Enterprises, Inc. by George A Fuller Company which, in our opinion, are properly chargeable to the State of Illinois by virtue of our contractual agreement:

<u>SUBURBAN BRONZE:</u>	
Crowd Control Railing	\$ 14,130.15
<u>CHESEBRO WHITMAN COMPANY:</u>	
Rental of Rolling Scaffold	1,556.33
<u>UNIVERSAL ACOUSTICS:</u>	
Spraying Cyclorama Wall	789.32
<u>GEORGE CAMPBELL & CO.:</u>	
Painting inside of Projection Room	108.26
<u>CONTROLLED WEATHER:</u>	
Exhaust Duct work for Projection Booth	2,400.00
<u>CHARLES F. ZWEIFEL:</u>	
Basic Electrical	<u>10,985.64</u>
	\$ 29,969.70
5% Overhead	1,498.48
5% Profit	1,573.41
New York City Gross Receipts Tax (2/5 of 1%)	<u>119.87</u>
TOTAL	<u><u>\$ 33,161.46</u></u>

WED

October 3, 1964

Mr. Royal Clark
Treasurer WED Enterprises, Inc.
600 Sondra Avenue
Glendale 1, California

Dear Mickey:

I have reviewed the statements of construction costs which you feel should be borne by the Illinois Commission. After discussions with my Commission officers, our architects, and others involved, it is obvious that I cannot write a simple confirming letter listing the approved and disapproved charges.

As you well know, many of the items have complicated histories of building instructions sent back and forth between your organization and those representing the Commission. Furthermore, our contract is subject to some interpretation particularly in the meaning of "installing" the show. Finally, there are a few items of construction costs that we incurred which are to be passed on to your company as agreed in an exchange of correspondence with Neal McClure.

So that we can settle the entire matter fairly and quickly, I suggest there be a meeting in the immediate future attended by myself, John Schruben, the project architect for Skidmore, Owings & Merrill, Peter Dejongh of the George A. Fuller Company, and of course, you and your colleagues. If you could arrange to be in New York before the close of the Fair, I think the others could arrange their schedules to fit yours.

Please let me know whether a New York meeting is possible. If necessary, we will continue by telephone and correspondence to resolve the problems of responsibility. I know that prompt action will be welcome by all--especially the finance committee of the Fuller Company.

Best regards,

James A. Cassin
Executive Director

JAC:aka

cc: Ralph G. Newman
John Schruben
Peter Dejongh

10,955.64

27,977.70

1,175.48

1,573.41

110.00

TOTAL