

PRELIMINARY WINTER REHAB CHECK LIST

1. Lincoln Figure - Ship to WED for the following:

Re-work head (mechanical/electrical)

Replace present skin

Check and rehab figure

Clean wigs

Clean Wardrobe

New hands

New makeup

and then re-ship to New York for April 21st opening.

2. Re-program Lincoln:

AM-FM for New York.

3. Electronic back-up equipment:

Ship racks for re-work at Walt Disney Productions.

P. L. Equipment to be shipped to Burbank.

New Lincoln tracks separating Lincoln dialogue from music and narration dialogue.

Check for wear, replace worn parts, and update programming systems.

Hydraulic pumps and air compressors to remain in New York.

Drain water - prepare and protect from freezing and winter weather.

40° temperature control must be established in equipment room.



Electronic back-up equipment (Cont'd.):

Critical item is sump pump in equipment room.  
Must be maintained during winter shutdown.

Store and lock up closed circuit TV cameras.

Re-install in New York with plug-in coaxial cable leads.

4. Stage Lighting:

Re-work signal devices for programming lights.

Return black boxes to Burbank for re-work.

Replace color gelatin filters with permanent glass filters.

5. Thermofax Projection Equipment:

Make heavy vinyl covers for winter storage.

Check color wheels for flag-sky effects.

6. Stage Setting:

Remove cables from curtains.

Make dust-proof canvas bags.(for curtains) and hang in place.

Store Lincoln chair.

Store throw rug.

For next season's show:

Remove bags.

Re-string cables and vacuum curtains.

Check Painting of Setting - Clean and touch-up.

7. Pre-Show:

Rehab Bodde projectors in New York and store in place with covers.

Store draperies - turnstiles.